

**Jones Point Park Restoration Project  
Construction Update at a Glance:**

**Date: 05.10.2012**

*The following provides an overview of major tasks undertaken by the project General Contractor. Future Scheduling Week and Work Anticipated Items are subject to change in response to construction activities, weather and project conditions.*

<b>Week</b>	<b>Work Anticipated:</b>
<b>06.25.2012</b>	Anticipated Completion (584 Contract Days)
<b>06.18.2012</b>	not available
<b>06.11.2012</b>	not available
<b>06.04.2012</b>	not available
<b>05.28.2012</b>	<u>No Work On-site May 28</u>
<b>05.21.2012</b>	Restricted Access Road Install fence beneath piers Place surfacing  Parking Areas/Hunting Terrace Install swing arms and bollards  Play Areas Place seating boulders Place topsoil Place surfacing  Ship Lawn Place fence  Light House Install picket fence  Throughout Park Install wayfinding signs
<b>05.14.2012</b>	Parking Areas Place pavement Install gates  Playground Install fence  Miscellaneous

Install wayfinding signs

**05.07.2012** Restricted Access Road  
Install fence

Royal Street  
Clear curb and gutter  
Place topsoil  
Install vehicle barrier

Parking Areas  
Place topsoil  
Complete accessible ramps

Light House  
Place access path  
Install plantings

Reforestation Plantings  
Install plants

Miscellaneous  
Place foundation for rudder  
Place stone in center circle

**04.30.2012** Restricted Access Road  
Lee Street pavement  
Place conduit for vehicle barrier  
Obtain electrical service

Playground  
Place seating boulders  
Place topsoil  
Install rubber surface

Ship Lawn  
Install fence

Light House  
Paint well head  
Finish grade yard

Reforestation Plantings  
Install plants

Ballfields  
Reset grades

**04.23.2012** Restricted Access Road

Place topsoil between trail and parking areas

Royal Street & Hunting Towers Lot  
Demolish and prepare sidewalk on West Side of Royal Street  
Place sidewalk and ramps on West Side of Royal Street

Playground  
Install boulders

Lighthouse  
Install waterline extension  
Provide mortar for brick foundation  
Provide finish grade for yard area

Reforestation Plantings  
Install throughout site

Comfort Station  
Complete interior

**04.16.2012** Restricted Access Road  
Place topsoil between trail and parking areas

Royal Street & Hunting Towers Lot  
Demolish and prepare sidewalk on West Side of Royal Street  
Place sidewalk and ramps on West Side of Royal Street

Playground  
Install boulders

Lighthouse  
Install waterline extension  
Provide mortar for brick foundation  
Provide finish grade for yard area

Reforestation Plantings  
Install throughout site

Comfort Station  
Install water fountain

**04.09.2012** Restricted Access Road  
Place topsoil between trail and parking areas

Royal Street & Hunting Towers Lot  
Place roadway subgrade  
Install swing gate

Ship Lawn  
Install fence at Mount Vernon Trail

Reforestation Plantings  
Install throughout site

Miscellaneous  
Install circle bluestone pavers  
Install site furnishings

**04.02.2012** Royal Street & Hunting Towers Lot  
Install vehicle barrier  
Convert inlet  
Demolish pavement and reset curb  
Place vehicle barriers  
Install landscape

Playground  
Install concrete sidewalk  
Install animal track interpretive features  
Place topsoil

Reforestation Plantings  
Install throughout site

Miscellaneous  
Install vehicle bollards  
Install site furnishings

**03.26.2012** Restricted Access Road  
Grade between trails and parking areas

Royal Street  
Provide vehicle barrier  
Provide new sidewalk along east and west sides of street

Playground  
Place curb and gutter

Fishing Pier  
Tie in concrete and finishing pier

Shiplawn Wall  
Demolish Mount Vernon Trail area adjacent to Shiplawn

Lighthouse  
Complete well

Restoration Plantings

Sitewide

**03.19.2012**

Restricted Access Road  
Complete grade between trails and parking areas

Royal Street  
Provide and complete vehicle barrier  
Provide new sidewalk along east and west sides of street

Playground  
Complete curb and gutter

Fishing Pier  
Tie in concrete and finishing pier

Shiplawn Wall  
Complete demolition of Mount Vernon Trail area adjacent to Shiplawn

Lighthouse  
Complete well and porch

Restoration Plantings  
Sitewide

**03.12.2012**

Playground  
Provide subbase for sidewalk  
Place curb and sidewalk

Lighthouse  
Complete well  
Provide mortar for existing foundation

Restoration Plantings  
Sitewide

Miscellaneous  
Install interpretive and wayside sign foundations

**03.05.2012**

Shiplawn Wall  
Place underdrain and fill  
Demolish Mount Vernon Trail area adjacent to Shiplawn

Reforestation Plantings  
Sitewide

Miscellaneous  
Install Park Benches  
Install Court Posts

- 02.27.2012** Playground  
Place subbase and bases for equipment and sidewalk
- Fishing Pier  
Install deck
- Ship Lawn  
Place reinforcing steel
- 02.20.2012** Playground  
Place subbase and bases for equipment and sidewalk
- Fishing Pier  
Install deck
- Ship Lawn  
Place reinforcing steel
- 02.13.2012** Fishing Pier  
Install Deck
- Old Fishing Pier  
Place handrail curb
- Ship Lawn  
Place underdrains and fill
- Courts  
Install basketball goal poles
- 02.06.2012** Fishing Pier  
Install deck
- Ship Lawn  
Place vehicle boulders
- Comfort Station  
Interior utilities and finishes  
Grade for sidewalk  
Place concrete sidewalk
- 01.30.2012** Pathways  
Modify fence for temporary Mount Vernon Trail alignment
- Playground  
Adjust fence to coordinate seating boulders  
Fine grade south end and prepare for sidewalk

Ship Lawn  
Place reinforcing and concrete for wall  
Place vehicle boulders  
Place underdrains and backfill

Light House  
Complete exterior trim and siding

Light House Shed  
Complete punchlist  
Set grade for sidewalk  
Install water fountain

**01.23.2012** Playground  
Adjust fence to coordinate seating boulders

Ship Lawn  
Place reinforcing and concrete for wall

Comfort Station  
Establish handholds and conduit for meters  
Grade and place sidewalk

**01.16.2012** Fishing Pier  
Complete deck

Ship Lawn  
Place reinforcing and concrete for wall

Comfort Station  
Install plumbing  
Commence interior painting  
Install louvers  
Inspection and punchlist  
Connect exterior water line

**01.09.2012** Restricted Access Road  
Place foundations for pipe bollards

Fishing Pier  
Complete deck

Ship Lawn  
Place reinforcing and concrete for wall  
Receive and offload boulders  
Set boulders

Light House Shed  
Paint

Invasive Species/Reforestation  
Install new plantings

Comfort Station  
Install electrical system

**01.02.2012**

Royal Street  
Place rock mulch beneath bridge

Hunting Towers Parking Area  
Place curb and gutter

Ship Lawn  
Form reinforcing steel and concrete

Fishing Pier  
Complete deck

Invasive Species  
Install reforestation plantings

Comfort Station  
Install interior utilities

**2012 ↑↑↑**

---

---

**2011 ↓↓↓**

**12.26.2011** Very limited work on-site December 26-30

**12.19.2011** No work on-site December 24-25

Royal Street  
Place rock mulch beneath bridge

Hunting Towers Parking Area  
Install base pavement  
Place curb and gutter

Ship Lawn  
Form reinforcing steel and concrete

Fishing Pier  
Complete deck

Invasive Species  
Continue removal  
Install reforestation plantings

Comfort Station  
Install interior utilities  
Install interior finishes

**12.12.2011** Royal Street  
Place rock mulch beneath bridge  
Place sidewalk and curb north of bridge

Hunting Towers Parking Area  
Install base pavement  
Place curb and gutter

Tot-Lot  
Fine grade  
Place sidewalk

Ship Lawn  
Form reinforcing steel and concrete

Fishing Pier  
Complete deck

Light House  
Exterior trim and siding

Invasive Species  
Continue removal  
Install reforestation plantings

Comfort Station  
Install interior utilities  
Install windows  
Install interior finishes

**12.05.2011** Royal Street  
Place rock mulch beneath bridge

Hunting Towers Parking Area  
Install base pavement

Fishing Pier  
Form reinforcing steel  
Place concrete

Light House  
Install cat walk

Comfort Station

Install interior utilities

**11.28.2011**

Royal Street  
Place sidewalk north of bridge

Hunting Towers Parking Area  
Remove curb and gutter  
Install base pavement

Restricted Access Road  
Install plantings in craneway

Tot Lot  
Install sidewalk

Fishing Pier  
Install deck

Ship Lawn Wall  
Install reinforcing steel

Light House Shed  
Install windows

Shoreline Restoration  
Install stone

Comfort Station  
Install interior utilities

**11.21.2011**

No work On-site November 24-25

Royal Street  
Place curb and sidewalk under bridge  
Place Mount Vernon trail at retaining wall

Hunting Towers Parking Area  
Install light pole bases

Tot Lot  
Install sidewalk

Fishing Pier  
Install deck

Ship Lawn Wall  
Install reinforcing steel

Light House Shed

Install windows

Shoreline Restoration  
Install stone

Comfort Station  
Install interior utilities

**11.14.2011**

Royal Street  
Place curb and sidewalk under bridge  
Place Mount Vernon trail at retaining wall

Parking Lot at Hunting Towers  
Convert inlet to manhole  
Place new light pole foundations  
Place traffic control set up  
Remove pavement and begin placing curb and gutter

Restricted Access Road  
Complete rock mulch installation

Fishing Pier  
Place deck

Ship Lawn  
Form and place concrete wall

Comfort Station  
Place exterior trim and siding  
Place roof shingles  
Develop carpentry punch list

**11.07.2011**

Royal Street  
Place curb and sidewalk  
Place Mount Vernon Trail retaining wall  
Place asphalt sidewalk on north side of bridge  
Place base paving under bridge

Playground  
Fine grade subbase

Fishing Pier  
Place deck

Ship Lawn  
Form and place concrete wall

Light House  
Place exterior trim and siding

Place roof shingles  
Develop carpentry punch list

Shore Line Stabilization  
Install rip-rap

Comfort Station  
Paint concrete walls  
Install plumbing and electric system  
Install exterior equipment pad

**10.31.2011**

Royal Street  
Place curb and sidewalk

Restricted Access Road  
Place pavement on north side of bridge

Playground  
Establish rough grade for play area and sidewalks

Fishing Pier  
Install deck

Ship Lawn  
Place forms and reinforcing for wall

Lighthouse  
Install roof shingles

Comfort Station  
Install interior walls

**10.24.2011**

Royal Street  
Place curb and sidewalk  
Install base paving  
Install rock mulch

Tot Lot  
Install play equipment

Fishing Pier  
Install deck

Finishing Pier  
Place concrete

Light House  
Install windows in shed  
Install siding on shed

Invasive Species Removal  
Remove new growth

Comfort Station  
Install interior walls

**10.17.2011** Park Entry Road  
Install plantings

Royal Street  
Adjust manholes and valve boxes  
Place subgrade  
Place curb and sidewalk

Park Paths  
Install Light House path and relocate construction access road

Playground  
Install subbase

Finishing Pier  
Install deck  
Place concrete

Light House  
Install chimney for shed

Comfort Station  
Install interior plumbing and electric  
Install roof deck  
Install HVAC system

**10.10.2011** Royal Street  
Install conduit

Restricted Access Road  
Install base paving

South Ball Field  
Grade and dewater

Finishing Pier  
Ship lawn wall construction

Light House  
Install exterior trim and siding

Comfort Station  
Install finish plumbing  
Install roof deck and exterior wall framing

**10.03.2011** Royal Street  
Install conduit  
Grade and install curb and pavement

Restricted Access Road  
Complete rock mulch at bridge piers

Park Paths  
Install lighthouse path

Floating Dock  
Install landing

Lighthouse  
Install roof shingles

Comfort Station  
Install interior plumbing and electric

**09.26.2011** Royal Street  
Install conduit  
Grade and install curb and pavement

Restricted Access Road  
Complete rock mulch at bridge piers

Park Paths  
Install lighthouse path

Floating Dock  
Install landing

Lighthouse  
Install roof shingles

Comfort Station  
Install interior plumbing and electric

**09.19.2011** Royal Street  
Shift fence and trail location  
Install electrical conduit

Finishing Pier  
Repair

Light House

Install brick pavers  
Interior framing  
Install interior plumbing

South Ball Field  
Install topsoil and grade  
Place watering system

Comfort Station  
Install roof decking and blocking  
Install interior walls

**09.12.2011** Royal Street  
Relocate bike path and fence  
Demolish existing sidewalk and curbing  
Install electrical conduit

Access Road  
Install grade and subbase

Park Paths  
Install Light House path

Floating Dock  
Construct Landing  
Repair Finishing Pier

Light House  
Frame shed

**09.05.2011** No work on-site September 04-05

South Ball Field  
Place new topsoil  
Install irrigation system

Fishing Pier  
Install timber piles  
Install deck

Playground  
Establish rough grade

Floating Dock  
Install timber piles and deck  
Install landing

Light House  
Whitewash exterior

Complete south deck and stairs

Comfort Station

Rough in for Electrical and plumbing systems

Rub concrete walls

Paint steel roof areas

Begin interior walls

**08.29.2011** No work on-site September 02-03

Restricted Access Road

Install grass at V-Piers

Install irrigation system

Light House

Install sill and pavers

Install brick pavers

Playground

Establish rough grade

South Ball Field

Establish rough grade

Place new topsoil

Install grass

Relocate fence

Comfort Station

Install roof steel and deck steel

Waterproof concrete walls

**08.22.2011** Restricted Access Road  
Install grass on shoulders and adjacent slopes

Park Paths

Install Light House path

Finishing Pier

Repair existing pier

South Ball Field

Relocate fence

Establish rough grade

Place new topsoil

Fishing Pier

Install timber piles

Install deck

Floating Dock  
Install timber piles and deck

**08.15.2011** Restricted Access Road  
Path and parking area subbase  
Establish grade at V-Piers  
Install grass at V-Piers  
Install bike path and parking subbase  
Install bike path entrance and subbase  
Base paving  
Install irrigation system

Park Paths  
Install at Craneway  
Base paving  
Install shoreline path  
Install Lee Street path  
Install Light House path

Finishing Pier  
Prepare grade for tieback system  
Install deadman/tiebacks/concrete

Fishing Pier  
Install timber piles

Light House  
Stone retaining wall mockup  
Backfill retaining wall  
West Porch and Catwalk  
Roof Shingles and Chimney

Invasive Species Removal  
Periodic for new growth

Wetlands Mitigation  
Apply species seed and mulch

South Ball Field  
Relocate fence

Comfort Station  
Install roof steel and deck steel  
Complete floor slab

**08.08.2011** Park Entrance Road  
Grade slopes and backup asphalt

Restricted Access Road  
Path and parking area subbase  
Establish grade at V-Piers  
Base paving

Park Paths  
Install at Craneway  
Base paving

Finishing Pier  
Prepare grade for tieback system  
Install deadman/tiebacks/concrete.

Light House  
Stone retaining wall mockup  
Backfill retaining wall  
West Porch and Catwalk  
Roof Shingles and Chimney

Invasive Species Removal  
Periodic for new growth

Wetlands Mitigation  
Apply species seed and mulch

North Ball Field  
Apply seed and mulch

Comfort Station  
Install roof steel  
Complete floor slab

**08.01.2011** Park Entrance Road  
Grade slopes and backup asphalt

Restricted Access Road  
Path and parking area subbase  
Establish grade at V-Piers  
Base paving

Park Paths  
Install at Craneway  
Base paving

Finishing Pier  
Prepare grade for tieback system  
Install deadman/tiebacks/concrete.

Light House

Stone retaining wall mockup  
Backfill retaining wall  
West Porch and Catwalk  
Roof Shingles and Chimney

Invasive Species Removal  
Periodic for new growth

Wetlands Mitigation  
Apply species seed and mulch

North Ball Field  
Apply seed and mulch

Comfort Station  
Intall exterior concrete walls

**07.25.2011** Park Entrance Road  
Grade slopes and backup asphalt

Restricted Access Road  
Path and parking area subbase  
Establish grade at V-Piers  
Anti-graffiti coating on V-Piers

Park Paths  
Install at Craneway

Finishing Pier  
Prepare grade for tieback system  
Install deadman/tiebacks/concrete.

Light House  
Stone retaining wall mockup  
Backfill retaining wall  
West Porch and Catwalk

Invasive Species Removal  
Periodic for new growth

Wetlands Mitigation  
Apply species seed and mulch  
Shoreline stabilization

North Ball Field  
Apply seed and mulch

Comfort Station  
Intall exterior concrete walls

**07.18.2011** Park Entrance Road  
Grade slopes and backup asphalt

Restricted Access Road  
Path and parking area subbase  
Establish grade at V-Piers

Park Paths  
Install at Craneway

Finishing Pier  
Prepare grade for tieback system  
Install deadman/tiebacks/concrete.

Light House  
Stone retaining wall mockup  
Backfill retaining wall  
West Porch and Catwalk

Invasive Species Removal  
Periodic for new growth

Wetlands Mitigation  
Apply species seed and mulch

North Ball Field  
Apply seed and mulch

Comfort Station  
Install exterior concrete walls

**07.11.2011** Park Entrance Road  
Install asphalt subbase  
Curb, sidewalk and recycling pad

Park Paths  
Bike path subbase and base at Lee Street  
Shipway area  
Shore path areas

Finishing Pier  
Install channels.

Light House  
Place retaining wall and mockups.

Shoreline Stabilization

Provide seeding for shoreline plantings.

Comfort Station  
Install exterior concrete walls.

**07.04.2011** No work on-site July 04.

Park Entrance Road  
Install asphalt subbase  
Curb, sidewalk and recycling pad

Park Paths  
Bike path subbase and base at Lee Street

Finishing Pier  
Install deadman/tiebacks/concrete.  
Install channels.

Light House  
Place retaining wall and mockups.

Shoreline Stabilization  
Provide seeding for shoreline plantings.

Comfort Station  
Install exterior concrete walls.

**06.27.2011** Park Entrance Road  
Install asphalt subbase

Restricted Access Road  
Perform fine grading.  
Install curb at turnaround area.

Park Paths  
Install at shipway.

Finishing Pier  
Install deadman/tiebacks/concrete.  
Install channels.

Light House  
Install vault walls  
Place interior concrete footings.  
Place retaining wall and mockups.

Wetlands Mitigation  
Provide seed, plantings and topsoil.

North Ballfield  
Complete site grading.  
Install drainage stone.  
Install water systems.

Shoreline Stabilization  
Cleanup high water damage.  
Restore grade and plantings.  
Provide reseeding for shoreline plantings.

Electric & Communications Ducts  
Continue installation of duct bank for electric service.

Comfort Station  
Install exterior concrete walls.  
Place subfloor utilities.

**06.20.2011** Finishing Pier  
Install deadman/tiebacks/concrete.

Light House  
Install vault walls  
Place interior concrete footings.  
Place retaining wall and mockups.  
Place interior shoring and framing.

Wetlands Mitigation  
Provide seed, plantings and topsoil.

North Ballfield  
Begin site grading.  
Install drainage stone.

Shoreline Stabilization  
Cleanup high water damage.  
Restore grade and plantings.  
Provide reseeding for shoreline plantings.

Electric & Communications Ducts  
Continue installation of duct bank for electric service.

Comfort Station  
Install exterior concrete walls.

**06.13.2011** Restricted Access Road  
Perform fine grading at Lee Street and between bridge piers.  
Install curb.  
Install curb at turnaround area.

Finishing Pier  
Install deadman/tiebacks/concrete.  
Install channels.

Light House  
Install vault walls  
Place interior concrete footings.  
Place retaining wall and mockups.

Wetlands Mitigation  
Provide seed, plantings and topsoil.

Shoreline Stabilization  
Cleanup high water damage.  
Restore grade and plantings.  
Provide reseeding for shoreline plantings.

Electric & Communications Ducts  
Continue installation of duct bank for electric service.

Comfort Station  
Install exterior concrete walls.  
Place subfloor utilities.

**06.06.2011** Park Entrance Road  
Undercut and place embankment.  
Continue fine grading at Lee Street.  
Install pavement.

Restricted Access Road  
Perform fine grading at Lee Street.  
Install curb.  
Install pavement at bridge piers.

Finishing Pier  
Install deadman/tiebacks/concrete.  
Provide formwork and reinforcing bar/concrete work.

Light House  
Install vault walls.  
Backfill retaining wall and remove bracing.  
Place interior concrete footings.  
Construct mock-up.

Wetlands Mitigation  
Excavate areas and provide topsoil for plantings and seed.

Shoreline Stabilization

Cleanup high water damage.  
Restore grade and plantings.

Electric & Communications Ducts  
Continue installation of duct bank for electric service.

Comfort Station  
Install exterior concrete walls.  
Place subfloor utilities.

**05.30.2011** No work on-site May 30.

Restricted Access Road  
Perform fine grading at Lee Street.  
Install curb.

Finishing Pier  
Install deadman/tiebacks.  
Install channels.

Light House  
Install vault walls  
Backfill retaining wall and remove bracing.  
Place interior concrete footings.

Electric & Communications Ducts  
Continue installation of duct bank for electric service.

**05.23.2011** Park Entrance Road  
Undercut and place embankment.  
Begin fine grading at Lee Street.

Restricted Access Road  
Perform fine grading.  
Perform fine grading at Bridge Piers.

Finishing Pier  
Install deadman/tiebacks.  
Install double channels,

Light House  
Install vault walls  
Backfill retaining wall and remove bracing.  
Place interior concrete footings.  
Place interior shoring and framing.

Shoreline Stabilization  
Shipway restoration plantings.  
Provide reseeding for shoreline plantings.

Comfort Station  
Begin installation of exterior concrete walls.  
Place subfloor utilities.

**05.16.2011** Restricted Access Road  
Fine grade lot and bike areas.

Finishing Pier  
Install deadman/tiebacks.  
Install H piles  
Prepare existing concrete to accept tie backs.

Light House  
Install vault walls  
Provide stone retaining wall mock-up.  
Place interior concrete footings and piers.  
Begin interior shoring and framing.

Shoreline Stabilization  
Clean-up and rebuild damaged areas.

Storm Drainage  
Install drains and lines.

Electric & Communications Ducts  
Install duct bank for electric service.  
Install duct bank for telecommunications.

Comfort Station  
Place concrete footings.  
Install mock-up.

**05.09.2011** Park Entrance Road  
Undercut and place embankment.  
Begin fine grading.

Finishing Pier  
Install deadman/tiebacks.  
Backfill sheet piles.  
Install H piles.  
Install tiebacks in existing concrete.

Light House  
Install vault walls.  
Begin concrete footings and piers/shoring and framing.

Comfort Station  
Begin installation of exterior concrete walls.

**05.02.2011** Park Entrance Road  
Undercut and place embankment.

Restricted Access Road  
Place embankment and grade/backfill curb.  
Perform fine grading.  
Install curb around piers.

Finishing Pier  
Install deadman/tiebacks.

Light House  
Install interior concrete footings and piers.

Storm Drainage  
Install storm drain lines.

Shoreline Stabilization  
Clean up storm damage.  
Begin (re)installation of shoreline plantings.

Water & Sewer  
Install 6 inch diameter water line to comfort station and light house.

Comfort Station  
Install wall stubs.  
Install subfloor utilities.  
Construct mock-up for architectural finishes.

**04.25.2011** Park Entrance Road  
Undercut and place embankment  
Install curb around piers.

Finishing Pier  
Install H Piles.  
Install deadman/tiebacks.

Light House  
Excavate for sheet piles.  
Excavate and place stone base for new retaining wall.  
Install retaining wall footing.  
Install interior concrete footings and piers.

Invasive Species Removal  
Install plantings at the South end of Fairfax Street.

Storm Drainage  
Begin Lee and Royal Street pipe installations and storm drain lines.

Comfort Station  
Install wall stubs.  
Provide concrete footings.  
Begin mock up.

**04.18.2011** Park Entrance Road  
Undercut and place embankment.  
Begin installing curb around piers.

Finishing Pier  
Excavate and Install H Piles.  
Install deadman/tiebacks.

Light House  
Provide vault protection.  
Excavate and place stone base for new retaining wall.  
Install retaining wall footing and vault walls

Invasive Species Removal  
Install plantings at the South end of Fairfax Street.

Water & Sewer  
Install 6 inch diameter water line to comfort station and light house.  
Install (2) 24 inch diameter storm drain lines.

Comfort Station  
Provide concrete footings.

**04.11.2011** Park Entrance Road  
Undercut and place embankment

Finishing Pier  
Excavate and Install H Piles.  
Install sheet piles and deadman/tiebacks.

Light House  
Install sheet piles.  
Provide vault protection.  
Excavate and place stone base for new retaining wall.  
Install retaining wall footing.

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Continue installation of root barrier systems.

Install construction screening fence.

#### Storm Drainage

Begin south ball field pipe and Royal Street pipe installation.

Continue installation of (2) 36 inch diameter pipes.

Install 15 inch diameter pipe.

Provide temporary relocation of park path.

#### Shoreline Stabilization

Begin installation of shoreline plantings.

#### Water & Sewer

Install 8 inch diameter sewer line to comfort station.

Install 6 inch diameter water line to comfort station and light house.

Install (2) 24 inch diameter storm drain lines.

#### Electric & Communications Ducts

Install duct bank for electric service.

Install duct bank for telecommunications.

#### Comfort Station

Rough grade gravel/stone foundation.

Begin installation of wall stubs.

Provide concrete footings.

Begin subfloor utility installation.

### **04.04.2011**

#### Park Entrance Road

Undercut and place embankment

#### Finishing Pier

Excavate and Install H Piles.

Install sheet piles and deadman/tiebacks.

#### Light House

Install sheet piles.

Provide vault protection.

Excavate and demolish retaining wall.

Excavate and place stone base for new retaining wall.

#### Invasive Species Vegetation Removal

Continue vegetation removal.

Continue installation of root barrier systems.

Install construction screening fence.

#### Storm Drainage

Begin south ball field pipe and Royal Street pipe installation.

Continue installation of (2) 36 inch diameter pipes.

Install 15 inch diameter pipe.

Provide temporary relocation of park path.

Shoreline Stabilization  
Install turbidity curtains.  
Provide topsoil and vegetation seeding.

Water & Sewer  
Install 8 inch diameter sewer line to comfort station.  
Install 6 inch diameter water line to comfort station and light house.

Electric & Communications Ducts  
Begin installation of duct bank for electric service.

Comfort Station  
Begin installation of wall stubs.  
Provide concrete footings.  
Subfloor utility installation.

**03.28.2011** Park Entrance Road  
Undercut and place embankment

Finishing Pier  
Excavate and Install H Piles.  
Install sheet piles and deadman/tiebacks.

Light House  
Install sheet piles.  
Provide vault protection.  
Excavate and demolish retaining wall.

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Continue installation of root barrier systems.  
Install construction screening fence.

Storm Drainage  
Prepare area for south ball field pipe and Royal Street pipe.  
Continue installation of (2) 36 inch diameter pipes.  
Install 15 inch diameter pipe.  
Provide temporary relocation of park path.

Shoreline Stabilization  
Install turbidity curtains.  
Provide topsoil and vegetation seeding.

Water & Sewer  
Install 8 inch diameter sewer line to comfort station.  
Install 6 inch diameter water line to comfort station and light house.

Comfort Station

Rough grade gravel/stone foundation.  
Begin installation of wall stubs.  
Provide concrete footings.  
Begin subfloor utility installation.

Miscellaneous

Install electrical conduit for temporary trailer.

**03.21.2011**

Park Entrance Road

Undercut and place embankment

Finishing Pier

Excavate and Install H Piles.

Install sheet piles and deadman/tiebacks.

Light House

Install sheet piles.

Provide vault protection.

Excavate and demolish retaining wall.

Invasive Species Vegetation Removal

Continue vegetation removal.

Continue installation of root barrier systems.

Install construction screening fence.

Storm Drainage

Continue installation of (2) 36 inch diameter pipes.

Provide temporary relocation of park path.

Shoreline Stabilization

Install turbidity curtains.

Provide topsoil and vegetation seeding.

Water & Sewer

Install 8 inch diameter sewer line to comfort station.

Install 6 inch diameter water line to comfort station and light house.

Comfort Station

Rough grade gravel/stone foundation.

Provide formwork for concrete footings.

Begin subfloor utility installation.

**03.14.2011**

Park Entrance Road

Undercut and place embankment

Pump water to relieve standing areas.

Finishing Pier

Excavate and Install H Piles.

Install sheet piles and deadman/tiebacks.

#### Light House

Install sheet piles.

Provide vault protection.

Excavate and demolish retaining wall.

#### Invasive Species Vegetation Removal

Continue vegetation removal.

Continue installation of root barrier systems.

Install construction screening fence.

#### Storm Drainage

Continue installation of (2) 36 inch diameter pipes.

Provide temporary relocation of park path.

Install (2) 24 inch diameter pipes.

Install 12 inch diameter pipes.

#### Shoreline Stabilization

Install turbidity curtains.

Provide topsoil and vegetation seeding.

#### Water & Sewer

Install 8 inch diameter sewer line to comfort station.

Install 6 inch diameter water line to comfort station and light house.

#### Comfort Station

Rough grade gravel/stone foundation.

Provide formwork for concrete footings.

Install concrete footings.

#### Miscellaneous

Install electrical lines to construction trailer at Royal Street.

**03.07.2011**

#### Park Entrance Road

Undercut and place embankment

#### Finishing Pier

Excavate and Install H Piles.

Install sheet piles and deadman/tiebacks.

#### Light House

Install sheet piles.

Provide vault protection.

Excavate and demolish retaining wall.

#### Invasive Species Vegetation Removal

Continue vegetation removal.  
Continue installation of root barrier systems.

Storm Drainage  
Continue installation of (2) 36 inch diameter pipes.  
Provide temporary relocation of park path.

Shoreline Stabilization  
Install turbidity curtains.  
Provide topsoil and vegetation seeding.

Water & Sewer  
Install 8 inch diameter sewer line to comfort station.  
Install 6 inch diameter water line to comfort station.

Comfort Station  
Rough grade gravel/stone foundation.  
Provide formwork for concrete footings.

**02.28.2011** Finishing Pier  
Excavate and Install H Piles.  
Install sheet piles and deadman/tiebacks.

Light House  
Install sheet piles.  
Provide vault protection

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Continue installation of root barrier systems.

Storm Drainage  
Continue installation of (2) 36 inch diameter pipes.  
Provide temporary relocation of park path.

Shoreline Stabilization  
Install turbidity curtains.

Water & Sewer  
Install 8 inch diameter sewer line to comfort station.

**02.21.2011** Finishing Pier  
Excavate and Install H Piles.  
Install sheet piles

Light House  
Install sheet piles.

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Continue installation of root barrier systems.

Storm Drainage  
Continue installation of (2) 36 inch diameter pipes.  
Provide temporary relocation of park path.

Shoreline Stabilization  
Install turbidity curtains.

Water & Sewer  
Install 8 inch diameter sewer line to comfort station.

**02.14.2011** Finishing Pier  
Excavate and Install H Piles.  
Remove obstructions and install sheet piles.

Shipway  
Remove vegetation at open space.

Construction Screen Fence at North Park Boundary  
Install screen fence.

Light House  
Install sheet piles.  
Install shoreline protection.

Floating Dock  
Install spuds and timber piles.

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Continue installation of root barrier systems.

Storm Drainage  
Continue installation of (2) 36 inch diameter pipes.  
Provide temporary relocation of park path.

**02.07.2011** Finishing Pier  
Excavate and Install H Piles.  
Install sheet piles  
Remove existing collapsed portions of pier.

Light House  
Install sheet piles.  
Install shoreline protection.

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Continue installation of root barrier systems.

Storm Drainage  
Continue installation of (2) 36 inch diameter pipes.  
Provide temporary relocation of park path.

**01.31.2011** Finishing Pier  
Excavate and Install H Piles.  
Install sheet piles.

Light House  
Install sheet piles.  
Install shoreline protection and turbidity curtain.  
Remove rip-rap in conflict with work area tasks and install shoreline protection.

Storm Drainage  
Continue installation of (2) 36 inch diameter pipes.  
Provide temporary relocation of park path.

Shore Line Stabilization  
Install materials.

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Continue installation of root barrier systems.  
Install construction screening fence.

**01.24.2011** Finishing Pier  
Excavate and Install H Piles.  
Install sheet piles.

Light House  
Precondition site and building survey.  
Protect boundary marker and vault.  
Mobilize excavation and sitework equipment.  
Layout and install sheet piles.  
Install turbidity curtain and shoreline protection.  
Remove rip-rap in conflict with work area tasks and install shoreline protection.

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Continue installation of root barrier systems.

Storm Drainage  
Continue installation of (2) 36 inch diameter pipes.

Shore Line Stabilization  
Install materials.

**01.17.2011** Finishing Pier  
Excavate and Install H Piles.  
Install sheet piles

Light House  
Precondition site and building survey.  
Mobilize excavation and sitework equipment.  
Layout sheet piles.  
Install turbidity curtain and shoreline protection.  
Remove rip-rap in conflict with work area tasks and install shoreline protection.

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Continue installation of root barrier systems.

Site Fence  
Install construction screen fence.

Storm Drainage  
Begin installation of (2) 36 inch diameter pipes.

Shore Line Stabilization  
Install materials.

**01.10.2011** Site Mobilization  
Complete phased vegetation removal and silt fence installation.

Finishing Pier  
Excavate and Install H Piles and turbidity curtain.

Light House  
Perform precondition survey.

Invasive Species Vegetation Removal  
Continue vegetation removal.  
Begin installation of root barrier systems.

**01.03.2011** Site Mobilization  
Complete initial equipment mobilization.

Preliminary Erosion & Sediment Controls.  
Install tree protection fence and verification of vegetation to be removed.  
Install Phase One construction fence.  
Remove conflicting vegetation to allow installation of silt fence.

Remove Phase One vegetation.  
Install construction screening fence.

Invasive Species Vegetation Removal  
Continue removal of invasive species.

Finishing Pier  
Excavate and Install piles.  
Install piles for collapsed pier.

Light House  
Begin layout of sheet piles.  
Install turbidity curtain.

**2011 ↑↑↑**

---

---

**2010 ↓↓↓**

**12.27.2010**

Invasive Species Vegetation Removal  
Begin removal of invasive species.

Preliminary Erosion & Sediment Controls.  
Install tree protection fence and verification of vegetation to be removed.  
Install Phase One construction fence.  
Remove conflicting vegetation to allow installation of silt fence.  
Remove Phase One vegetation.

Finishing Pier  
Excavate and Install piles.  
Install piles for collapsed pier.

No work on-site December 31 and January 01.

**12.20.2010**

Site Mobilization  
Mobilize equipment.

Preliminary Erosion & Sediment Controls.  
Install tree protection fence and verification of vegetation to be removed.  
Install Phase One construction fence.  
Remove conflicting vegetation to allow installation of silt fence.  
Remove Phase One vegetation.

Finishing Pier  
Excavate and Install piles.  
Install piles for collapsed pier.

No work on-site December 24 and 25.

**12.13.2010** Site Mobilization  
Locate construction field office.  
Mobilize equipment.

Preliminary Erosion & Sediment Controls  
Site survey, verify of limits of disturbance and installation of erosion/sediment control.  
Install tree protection fence and verification of vegetation to be removed.  
Remove conflicting vegetation to allow installation of silt fence.  
Remove Phase One vegetation.

Install turbidity curtain for shoreline work items.

Finishing Pier  
Foundation and pile excavation.  
Begin pile installation.

**12.06.2010** Site Mobilization  
Mobilize equipment and materials.


Preliminary Erosion & Sediment Controls  
Site survey, verify limits of disturbance and installation of erosion/sediment controls.

Pardon Our Dust - Public Meeting

Wednesday; December 08, 2010; 7:00 PM at Lee Center. 1108 Jefferson Street;  
Alexandria, VA 22314.

Post rerouting signs and implement minor adjustments location for Mount Vernon Trail.

2010 ↑↑↑



###