VIRGINIA PAVING 2 WEEK SCHEDULE City of Alexandria
SCHEDULE SUBJECT TO CHANGE ALEXANDRIA PLANTS
NIGHT WORK DAY WORK
SUNDAY MONDAY TUESDAY WED

	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
	4/7/2024	4/8/2024	4/9/2024	4/10/2024	4/11/2024	4/12/2024	4/13/2024
MILLING CREW #1		RALEIGH AVENUE	RALEIGH AVENUE	RALEIGH AVENUE	N. VAIL STREET	FORT WORTH AVENUE	
SANFORD		ENTIRE LENGTH	ENTIRE LENGTH	N. PELHAM STREET	N. DEARING STREET		
		7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	
MILLING CREW #2							
CRONJE							
TD 4 5510 OD 514/ #4		DALEIGH AVENUE	DALEIGH AVENUE	DALEIGH AVENUE	N	EART WARTH AVENUE	
TRAFFIC CREW #1		RALEIGH AVENUE	RALEIGH AVENUE	RALEIGH AVENUE	N. VAIL STREET	FORT WORTH AVENUE	
RICKERT		ENTIRE LENGTH	ENTIRE LENGTH	N. PELHAM STREET	N. DEARING STREET		
		7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	
TRAFFIC CREW #2							
COUNTS							
PAVING CREW #1	 			RALEIGH AVENUE	RALEIGH AVENUE	RALEIGH AVENUE	
THOMPSON				ENTIRE LENGTH	ENTIRE LENGTH	N. PELHAM STREET	
				7AM-5PM	7AM-5PM	7AM-5PM	
PAVING CREW #2							
PEREZ							
JENSPY	+			+	+	1	1
OLINOI I	1						

	4/14/2024	4/15/2024	4/16/2024	4/17/2024	4/18/2024	4/19/2024	4/20/2024
MILLING CREW #1 SANFORD		FORT WORTH AVENUE	ROBERTS LANE	ROBERTS LANE	WEST MT IDA AVENUE	E/W DEL RAY AVENUE	
					E/W UHLER AVENUE		
		7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	
MILLING CREW #2							
CRONJE							
TDAFFIO ODFW #4		FORT WORTH AVENUE	ROBERTS LANE	ROBERTS LANE	WEST MT IDA AVENUE	E/W DEL RAY AVENUE	
TRAFFIC CREW #1 RICKERT		FORT WORTH AVENUE	ROBERTS LANE	ROBERTS LANE		E/W DEL RAY AVENUE	
					E/W UHLER AVENUE		
		7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	
TRAFFIC CREW #2		7AIII OI III	77.11 01 111	7 Aut Of III	rain or in	77-UI OI III	
COUNTS							
0001110							
PAVING CREW #1 THOMPSON		N. VAIL STREET	FORT WORTH AVENUE	FORT WORTH AVENUE	ROBERTS LANE	ROBERTS LANE	
		N. DEARING STREET					
		7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	
PAVING CREW #2							
PEREZ							
JENSPY					VARIOUS ROUTES	VARIOUS ROUTES	
		1	1				
		-					