VIRGINIA PAVING 2 WEEK SCHEDULE SCHEDULE SUBJECT TO CHANGE

City of Alexandria ALEXANDRIA PLANTS

٨	IIGHT	wc	RK		DAY WORK	

	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
	4/28/2024	4/29/2024	4/30/2024	5/1/2024	5/2/2024	5/3/2024	5/4/2024
MILLING CREW #1		CLYDE AVENUE	E/W MASON AVENUE	POTOMAC GREENS	POTOMAC GREENS	POTOMAC GREENS	T
SANFORD		E/W MASON AVENUE	E/W UHLER AVENUE				
		7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	
MILLING CREW #2							<u> </u>
CRONJE							4
TRAFFIC CREW #1		CLYDE AVENUE	E/W MASON AVENUE	POTOMAC GREENS	POTOMAC GREENS	POTOMAC GREENS	+
RICKERT		E/W MASON AVENUE	E/W UHLER AVENUE				
İ		7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	4
		7 AIVI-SPIVI	/AIVI-SPIVI	/AIVI-SPIVI	/AIVI-SPIVI	/ AIVI-SPIVI	
TRAFFIC CREW #2							+
COUNTS							+
PAVING CREW #1		E/W DEL RAY AVENUE	CLYDE AVENUE	E/W MASON AVENUE	POTOMAC GREENS	POTOMAC GREENS	1
THOMPSON			E/W MASON VENUE	E/W UHLER AVENUE			
		7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	7AM-5PM	
PAVING CREW #2		TAIN OF IN	7 Aur Of III	7AM OF M	7Am Of m	TAIN OF IN	1
PEREZ							
							<b></b>
				+			+
JENSPY							
	1						
	+					<del>                                     </del>	+

	5/5/2024	5/6/2024	5/7/2024	5/8/2024	5/9/2024	5/10/2024	5/11/2024
MILLING CREW #1		WEST MT IDA AVENUE	KING/ROYAL INTER	QUEEN STREET	QUEEN STREET	QUEEN STREET	
SANFORD			100 BLOCK N ROYAL				
		7AM-5PM	9AM-3PM	7AM-5PM	7AM-5PM	7AM-5PM	
MILLING CREW #2							
CRONJE							
TRAFFIC CREW #1		WEST MT IDA AVENUE	KING/ROYAL INTER	QUEEN STREET	QUEEN STREET	QUEEN STREET	+
RICKERT			100 BLOCK N ROYAL	4922.1011122.	Q022.11 011122.	4,0==,,0=,,	
		7AM-5PM	9AM-3PM	7AM-5PM	7AM-5PM	7AM-5PM	
		/AM-5PM	9AM-3PM	/AM-5PM	/AM-5PM	/AM-5PM	
TRAFFIC CREW #2 COUNTS							
PAVING CREW #1		POTOMAC GREENS	WEST MT IDA AVENUE	KING/ROYAL INTER	QUEEN STREET	QUEEN STREET	
THOMPSON				100 BLOCK N ROYAL			
		7AM-5PM	7AM-5PM	9AM-3PM	7AM-5PM	7AM-5PM	
PAVING CREW #2							
PEREZ							
JENSPY							