

VIRGINIA PAVING 2 WEEK SCHEDULE

City of Alexandria

SCHEDULE SUBJECT TO CHANGE

ALEXANDRIA PLANTS

NIGHT WORK

DAY WORK

SUNDAY

MONDAY

TUESDAY

WEDNESDAY

THURSDAY

FRIDAY

SATURDAY

10/4/2026

10/5/2026

10/6/2026

10/7/2026

10/8/2026

10/9/2026

10/10/2026

MILLING CREW #1 & Traffic Control		North Beauregard Street	North Beauregard Street	North Beauregard Street	Chambliss Street	North Overlook Drive	
		Lincolnia-Morgan St.	Lincolnia-Morgan St.	Seminary Rd. & Ramp	Fillmore St - End	Halcyon Dr- End	
					North Overlook Drive		
					Halcyon Dr- End		
		9am-3pm	9am-3pm	9am-3pm	7am-5pm	7am-5pm	
MILLING CREW #2 & Traffic Control							
PAVING CREW #1 & Traffic Control		OFF	OFF	North Beauregard Street	North Beauregard Street	North Beauregard Street	
				Lincolnia-Morgan St.	Lincolnia-Morgan St.	Lincolnia-Morgan St.	
				9am-3pm	9am-3pm	9am-3pm	
PAVING CREW #2 & Traffic Control							

10/11/2026 10/12/2026

10/13/2026

10/14/2026 10/15/2026

10/16/2026

10/17/2026

MILLING CREW #1 & Traffic Control		North Overlook Drive	North Overlook Drive	West Alexandria Avenue	West Alexandria Avenue	West Alexandria Avenue	
		Halcyon Dr- End	Halcyon Dr- End	Commonwealth - End	Commonwealth - End	Commonwealth - End	
		7am-5pm	7am-5pm	7am-5pm	7am-5pm	7am-5pm	
MILLING CREW #2 & Traffic Control							
PAVING CREW #1 & Traffic Control		North Beauregard Street	North Beauregard Street	Chambliss Street	North Overlook Drive	North Overlook Drive	
		Lincolnia-Morgan St.	Seminary Rd. & ramp	Fillmore St - End	Halcyon Dr- End	Halcyon Dr- End	
				North Overlook Drive			
				Halcyon Dr- End			
		9am-3pm	9am-3pm	7am-5pm	7am-5pm	7am-5pm	
PAVING CREW #2 & Traffic Control							