



LEGEND

	IP	INLET PROTECTION
	TC	TURBIDITY CURTAIN
	SF	SILT FENCE
	SSF	SUPER SILT FENCE
	TP	TREE PROTECTION
	FL	TEMPORARY SECURITY FENCE
	CE	CONSTRUCTION ENTRANCE
	SL	SURCHARGE LOAD AND/OR SETTLING AREA WITH TEMPORARY SEED COVERED BY COIR MATTING
	LOD	LIMITS OF DISTURBANCE
		TEMPORARY PEDESTRIAN ACCESS PATH PROVIDE ORANGE CONSTRUCTION FENCE ON BOTH SIDES OF PATH AS NEEDED

- SEQUENCE OF CONSTRUCTION - PHASE 1
- SCHEDULE A PRE-CONSTRUCTION CONFERENCE ONE WEEK PRIOR TO THE COMMENCEMENT OF LAND DISTURBING ACTIVITY.
 - OBTAIN NECESSARY PERMITS BEFORE THE START OF CONSTRUCTION. COPIES OF OBTAINED PERMITS ARE TO BE FILED WITH THE CITY OF ALEXANDRIA.
 - THE CONTRACTOR SHALL CALL MISS UTILITY 72 HOURS PRIOR TO ANY EXCAVATION WORK.
 - INSTALL STABILIZED CONSTRUCTION ENTRANCE AS SHOWN ON THIS PLAN.
 - INSTALL EROSION AND SEDIMENT CONTROL MEASURES INCLUDING SECURITY FENCE, TREE PROTECTION, TURBIDITY CURTAIN, AND SILT FENCE AROUND STAGING/STOCKPILE AREAS AS INDICATED ON THE PLANS.
 - ALL VEGETATION PRESERVATION AND PROTECTION METHODS SHALL BE APPROVED/VERIFIED IN FIELD BY THE CITY ARBORIST PRIOR TO COMMENCEMENT OF ANY LAND DISTURBING ACTIVITY.

SPACING NOT TO SCALE - ILLUSTRATIVE PURPOSES ONLY

Rodent Bait Station Diagram.
 A total of 55 stations, spaced 25-50' apart as recommended by installer (Orkin), spacing will slightly vary depending on location and proximity to homes (shall be slightly closer on north and south side for home protection)
 These stations will be secured to the ground as required by city code. They will need to be moved on occasion to perform various scopes of work