

Project Name	Start Date	End Date	Permit Type	Permit Status	Key Milestones	Notes	Legend
RTN	16-Jun	18-Dec	DSUP		Planning Commision Approval PROJECTED Start Date, Undetermined Demo Permit for UST - Anticipated Demolition of Underground Storage Tanks -(3)-DONE Required Public Meeting to identify Construction Planning Adjacent Property Surveys begins NOTIFICATION OF DELAY POSTED, AUGUST 2016 Environmental analysis underway for soils and water, through Grading Plan Permit Submitted Perimeter Fence Integrity Restored Recycling efforts continue Monitoring (10) Stations Continues Site Retaining Walls begin (Fill Mat Barging of fill Archaeology Work Begins Construction Begins Utility work begins in street on Duke and Union	c/o	
500-501 N. Union Street							
DSP2014-00007			REC				
DEM2016-00050			REC				
BLD2016-01029 ASB			ISS				
Windmill Hill Park - Shore Rehab	17-Jul	N/A			Permitting Process Begins Tree Removal Work-DONE Out for bid PROJECTED Construction Process , Start Date TBD		
S. Union Street							
Strand St. Reconstruction - CITY	17-Jun	17-Sep			Construction Process , Start Date TBD		
Overhead Electric Undergrounding -CITY	17-Jun	17-Aug			Construction Process , Start Date TBD		
Flood Mitigation - CITY	18-Jul	N/A					
Development Site Plan			REC				
PERMIT "RECEIVED"			REC				
PERMIT "ISSUED"			ISS				
LEGEND							
* DSUP ISSUED							
* CONSTRUCTION UNDERWAY							
* DEMOLITION							
* EXCAVATION							
* ARCHAEOLOGY							
* CERTIFICATE OF OCCUPANCY							