

King Street Paving

Maintenance Improvement Project



T&ES

June 28, 2010



Meeting Objective


1. Meeting Objective

- Discuss scope, schedule, and impacts during maintenance paving project



Scope:


- Maintenance improvement project to improve the curb & gutter, ADA accessible ramps at crosswalks, and resurface pavement from Columbus to King Street Metro



Project Limits in Plan View II




Project Limits in Plan View III



Schedule

- Project scheduled to begin in mid July 2010 starting with concrete improvements, such as replacement of necessary curb & gutter and ADA curb ramps to meet current standards. Duration is 4 to 8 weeks.
- Milling, paving, & striping activities scheduled to follow concrete work. Duration is 2 to 3 weeks.
- All construction activities are weather permitting.
- Work hours: Concrete work; M-F 7am – 6pm.
Paving Su – Th; 8pm – 5am




Potential Impacts

During concrete construction & paving:

1. No use of ADA ramps in construction area
2. Temporary restrictions of on-street parking within concrete construction areas
3. Temporary restrictions of on-street parking during paving between the hours of 8pm – 5am
4. Some noise of jack hammering during demolition

Parking Impacts – Concrete



Mitigation Efforts

1. Access to businesses maintained at all times
2. Work staged to minimize disruptions to on-street parking
3. Minimize impacts to outdoor dining
4. “Business Open During Construction” signage



Traffic Control - Paving

1. Will have message boards, signs on side streets, flaggers, barricades, and signs on King Street
2. Detours from King Street on Prince (East bound) and Cameron (West bound)
3. Final MOT Plan to be posted on website



Communication

Refer to other communication sources for regular updates:

1. E-News – enews.alexandriava.gov
2. Facebook - www.alexandriava.gov/facebook
3. Twitter – www.alexandriava.gov/twitter
4. City's Website – www.alexandriava.gov

THANK YOU!

DISCUSSION