

City of Alexandria, VA T&ES Public Works Services
Weekly Street Patching and Small Paving Status Update and 3 Week Lookahead

Week Of: **July 20-24** **Kathmar Patch Crew**

Date	Street Section	Activity	Work Hours	Comments
Monday	Homes Run Bike Trail from Duke to Ripley	Back Fill Trail	7am to 5pm	City Barricades will be placed at both ends of the jobsite in view of all pedestrians who use the Biketrail.
Tuesday	Biketrail from Pendelton St to First St	Pave	7am to 5pm	
Wednesday	Biketrail from Pendelton St to First St	Pave	7am to 5pm	
Thursday	Biketrail from Pendelton St to First St	Pave	7am to 5pm	
Friday	Biketrail from Pendelton St to First St	Pave	7am to 5pm	

3 Week Lookahead

Date	Street Section(s)	Day/ Night
July 27 to July 31	Alley to the right of 909 Pendelton St	Day
	Alley to the right of 222 N Patrick St	Day
	Alley left of 112 S Patrick St	Day
	Alley to the left of 1114 Powhatan St	Day

Work Completed FY15

Date Completed	Street Section
6/16/2015	2800 Shirlington Rd
6/23/2015	100 Telegraph Road
6/30/2015	Biketrail at Holmes Run and S Jenkins St
7/1/2015	Biketrail from Duke St to S Jordan St

Note - schedule subject to change based on weather and other factors that influence the pace of construction.