

**City of Alexandria, VA T&ES Public Works Services
Weekly Major Street Resurfacing Status Update and 3 Week Lookahead**

Week Of:

Oct. 12 to Oct. 16

VA Paving

Date	Street Section	Activity	Work Hours	Comments
Monday	N Hampton Dr from King St to Braddock Rd	Milling/Paving	7:00am to 5:00PM	
Tuesday	N Hampton Dr from King St to Braddock Rd	Paving	7:00am to 5:00PM	
Wednesday	N Hampton Dr from King St to Braddock Rd	Paving	7:00am to 5:00PM	
Thursday	Janneys Ln from Cloverway Dr to King St	Milling	9:00am to 3:00pm	
Friday	Janneys Ln from Cloverway Dr to King St	Milling	9:00am to 3:00pm	

3 Week Lookahead

Date	Street Section(s)	Activity	Day/ Night
Oct. 19 to Oct. 23	Janneys Ln from Cloverway Dr to King St	Milling/Paving	Day
Oct. 26 to Oct. 30	Commonwealth Ave From Monroe to Mt Vernon	Milling/Paving	Day

Work Completed FY15/FY16

Date Completed	Street Section
5/22/2015	E&W Braddock Rd-Russell Rd to West St
6/10/2015	E Taylor Run From Duke St to Deadend
8/6/2015	Intersection King Street and Beauregard Street
8/16/2015	South Van Dorn St from S Picket to Edsall Rd
9/3/2015	Wheeler Ave From Duke St to Dead -End
10/6/2015	Monroe Ave from Stonewall Rd to Leslie Ave

Note - schedule subject to change based on weather and other factors that influence the pace of construction.