

**From:** [Jack Browand](#)  
**Cc:** [Jack Browand](#)  
**Subject:** Holmes Run Trail Repairs Stakeholder Group email Update #18 - September 18, 2024  
**Date:** Wednesday, September 18, 2024 4:09:58 PM

---

To: Holmes Run Trail Repairs Stakeholder Group email group (bcc)

Construction on Sites 2 & 3 (Ripley St. and west 395) began in July 2024. Current activities include the stabilization of the hole at Site 3 created by the flood events, and the installation of a diversion and temporary construction crossing for the installation of a new retaining wall at Site 3. The replacement bridge is in fabrication for Site 2 and placement is anticipated early 2025. Please be reminded that both Site 2 & Site 3 will need to be completed before the Holmes Run Trail can reopen through Beauregard St. Substantial completion and reopening to the public is anticipated in September 2025.

Design for Site 1 (Dora Kelly New Bridge) will be complete this month, and construction procurement will occur through the fall. Construction award is anticipated December 2024 with construction beginning in the winter of 2025. Anticipated completion is winter 2026.

Thank you for your patience. Additional information about the Holmes Run Trail Repair project will be posted to the [project webpage](#).

Should you have any questions or concerns, please contact [ayoub.hassen@alexandriava.gov](mailto:ayoub.hassen@alexandriava.gov) or 703.746.4635.

Please share this email with other stakeholders. Anyone wanting to be added to the Holmes Run Trail Repairs Stakeholder email group may email [Jack.Browand@alexandriava.gov](mailto:Jack.Browand@alexandriava.gov).

Sincerely,

Jack

Jack Browand, Deputy Director  
City of Alexandria  
Recreation, Parks and Cultural Activities/Park Services  
1108 Jefferson St. - Alexandria, VA 22314  
703.746.5504 (O)  
202.497.7452 (M)  
[www.alexandriava.gov](http://www.alexandriava.gov)

*The City of Alexandria's 275<sup>th</sup> Anniversary*

The City of Alexandria's 275<sup>th</sup> Anniversary