

**City of Alexandria, VA T&ES Public Works Services
Weekly Street Patching and Small Paving Status Update and 3 Week Lookahead**

Week Of: **July 2-3** **Kathmar Patch Crew**

Date	Street Section	Activity	Work Hours	Status	Comments
Monday	Biketrail at Holmes Run and S Jenkins St	Base-Repair & Pave	7am to 5pm		City Barricades will be placed at both ends of the jobsite in view of all pedestrians who use the Biketrail.
Tuesday	Biketrail from Duke St to S Jordan St	Prep Work	7am to 5pm		
Wednesday	Biketrail from Duke St to S Jordan St	Pave	7am to 5pm		
Thursday	Biketrail from Duke St to N Ripley St St	Pave	7am to 5pm		
Friday	Holiday				

3 Week Lookahead

Date	Street Section(s)	Day/ Night
July 6 to July 10	Biketrail from Duke St to N Ripley St St	Day
	Biketrail from Duke St to N Ripley St St	Day
	Biketrail from Pendelton St to First St	Day
	Biketrail from Pendelton St to First St	Day
	Biketrail from Pendelton St to First St	Day

Work Completed FY15

Date Completed	Street Section
6/16/2015	2800 Shirlington Rd
6/23/2015	100 Telegraph Road

Note - schedule subject to change based on weather and other factors that influence the pace of construction.