

City of Alexandria, VA T&ES Public Works Services
Weekly Street Patching and Small Paving Status Update and 3 Week Lookahead

Week Of:

Aug 3-6

Kathmar Patch Crew

Date	Street Section	Activity	Work Hours	Comments
Monday	800 & 900 South Fairfax St	Pave	7am to 5pm	City Barricades will be placed at both ends of the jobsite in view of all pedestrians who use the Biketrail.
Tuesday	Alley behind 417 E Luray St	Mill/Pave	7am to 5pm	
Wednesday	Alley to the right of 1219 Oronoco St	Mill/Pave	7am to 5pm	
Thursday	Alley to the right of 909 Pendelton St	Pave	7am to 5pm	
Friday				

3 Week Lookahead

Date	Street Section(s)		Day/ Night
Aug 10 to Aug 13	Alley to the right of 222 N Patrick St	Mill/Pave	Day
	Alley left of 112 South Patrick St	Mill/Pave	Day
	Alley to the left of 1114 Powhatan St	Mill/Pave	Day
	Alley to the right of 901 Bashford Lane	Mill/Pave	Day

Work Completed FY15

Date Completed	Street Section
6/16/2015	2800 Shirlington Rd
6/23/2015	100 Telegraph Road
6/30/2015	Biketrail at Holmes Run and S Jenkins St
7/1/2015	Biketrail from Duke St to S Jordan St
7/16/2015	Holmes Run Biketrail between Duke & Ripley
7/24/2015	Oronoco Biketrail between Pendelton & First
7/30/2015	700 & 800 South Pitt St

Note - schedule subject to change based on weather and other factors that influence the pace of construction.