

**City of Alexandria, VA T&ES Public Works Services
Weekly Major Street Resurfacing Status Update and 3 Week Lookahead**

Week Of:

Nov. 9 to Nov. 13

VA Paving

Date	Street Section	Activity	Work Hours	Comments
Monday	Commonwealth Ave. From Monroe to Mt. Vernon	Milling	7:00am to 5:00pm	
Tuesday	Commonwealth Ave. From Monroe to Mt. Vernon	Paving	7:00am to 5:00pm	
Wednesday	Commonwealth Ave. From Monroe to Mt. Vernon	Paving	7:00am to 5:00pm	
Thursday	Commonwealth Ave. From Monroe to Mt. Vernon	Paving	7:00am to 5:00pm	
Friday	Commonwealth Ave. From Monroe to Mt. Vernon	Paving	7:00am to 5:00pm	

3 Week Lookahead

Date	Street Section(s)	Activity	Day/ Night	Comments
Nov. 16 to Nov. 20	Yokum Parkway from Edsall Rd. to Stevenson Ave.	Milling/Paving	Day	
Nov. 9 to Nov. 20	E. Glebe Rd from Commonwealth Ave. to Jefferson Davis Highway	Milling/Paving	Day	

Work Completed FY15/FY16

Date Completed	Street Section
5/22/2015	E&W Braddock Rd-Russell Rd to West St
6/10/2015	E Taylor Run From Duke St to Deadend
8/6/2015	Intersection King Street and Beauregard Street
8/16/2015	South Van Dorn St from S Picket to Edsall Rd
9/3/2015	Wheeler Ave From Duke St to Dead -End
10/6/2015	Monroe Ave from Stonewall Rd to Leslie Ave
10/12/2015	N Hampton Dr from King St to Braddock Rd
11/2/2015	Janney's Lane from King St to Cloverway Dr
11/2/2015	Walleston Court from Janney's Ln to Circle

Note - schedule subject to change based on weather and other factors that influence the pace of construction.