

**City of Alexandria, VA T&ES Public Works Services  
Weekly Major Street Resurfacing Status Update and 3 Week Lookahead**

**Week Of:**

**Nov. 16 to Nov. 20**

**VA Paving**

Date	Street Section	Activity	Work Hours	Comments
Monday	Yokum Pky from Edsall Rd to Stevenson Ave	Milling/Paving	9:00am to 3:00pm	
Tuesday	Yokum Pky from Edsall Rd to Stevenson Ave	Paving	9:00am to 3:00pm	
Wednesday	Yokum Pky from Edsall Rd to Stevenson Ave	Paving	9:00am to 3:00pm	
Thursday	Yokum Pky from Edsall Rd to Stevenson Ave	Paving	9:00am to 3:00pm	
Friday	Yokum Pky from Edsall Rd to Stevenson Ave	Paving	9:00am to 3:00pm	

**3 Week Lookahead**

Date	Street Section(s)	Activity	Day/ Night	Comments
<b>Nov. 16 to Nov. 20</b>	E & W Glebe Rd from Old Dominion BV to JD HWY	Paving	Day	

**Work Completed FY15/FY16**

Date Completed	Street Section
5/22/2015	E&W Braddock Rd-Russell Rd to West St
6/10/2015	E Taylor Run From Duke St to Deadend
8/6/2015	Intersection King Street and Beauregard Street
8/16/2015	South Van Dorn St from S Picket to Edsall Rd
9/3/2015	Wheeler Ave From Duke St to Dead -End
10/6/2015	Monroe Ave from Stonewall Rd to Leslie Ave
10/12/2015	N Hampton Dr from King St to Braddock Rd
11/2/2015	Janney's Lane from King St to Cloverway Dr
11/2/2015	Walleston Court from Janney's Ln to Circle
11/13/2015	Commonwealth Ave from Mt Vernon to Monroe Ave

**Note - schedule subject to change based on weather and other factors that influence the pace of construction.**