

City of Alexandria, VA T&ES Public Works Services
Weekly Major Street Resurfacing Status Update and 3 Week Lookahead

Week Of:

August 9 - 13

VA Paving

Date	Street Section	Activity	Work Hours	Comments
Sunday Night	South Van Dorn St from S Picket to Edsall Rd	Milling	8pm to 5am	
Monday Night	South Van Dorn St from S Picket to Edsall Rd	Milling	8pm to 5am	
Tuesday Night	South Van Dorn St from S Picket to Edsall Rd	Milling & Paving	8pm to 5am	
Wednesday Night	South Van Dorn St from S Picket to Edsall Rd	Milling	8pm to 5am	
Thursday Night	South Van Dorn St from S Picket to Edsall Rd	Milling	8pm to 5am	Due to Equipment Failure this for Paving was pushed back 1 week. Message boards posted for night paving

3 Week Lookahead

Date	Street Section(s)	Day/ Night
Aug 16 to Aug 20	Wheeler Ave From Duke St to Dead -End	Night

Work Completed FY15

Date Completed	Street Section
5/22/2015	E&W Braddock Rd-Russell Rd to West St
6/10/2015	E Taylor Run From Duke St to Deadend
8/6/2015	Intersection King Street and Beauregard Street

Note - schedule subject to change based on weather and other factors that influence the pace of construction.