City of Alexandria, VA T&ES Public Works Services
Weekly Major Street Resurfacing Status Update and 3 Week Lookahead

Week Of: **Sept 14 to Oct 2** **VA Paving**

Date	Street Section	Activity	Work Hours	Comments
Monday	Monroe Ave From Stonewall Rd to Leslie Ave	Paving	7:00am to 5:00PM	Monroe Ave is primary route so work will be performed from 9:00 a.m. to 3:00 p.m. Monday thru Friday
Tuesday	Monroe Ave From Stonewall Rd to Leslie Ave	Paving	7:00am to 5:00PM	
Wednesday	Monroe Ave From Stonewall Rd to Leslie Ave	Paving	9:00am to 3:00PM	
Thursday	Monroe Ave From Stonewall Rd to Leslie Ave	Paving	9:00am to 3:00PM	
Friday	Monroe Ave From Stonewall Rd to Leslie Ave	Paving	9:00am to 3:00PM	

3 Week Lookahead

Date	Street Section(s)		Day/ Night
Oct. 05 to Oct. 09	N. Hampton Dr. From W. Braddock to Ford Ave.	Milling/Paving	Day
Oct. 12 to Oct. 16	N. Hampton Dr. From W. Braddock to Ford Ave.	Milling/Paving	Day

Work Completed FY15

Date Completed	Street Section
5/22/2015	E&W Braddock Rd-Russell Rd to West St
6/10/2015	E Taylor Run From Duke St to Deadend
8/6/2015	Intersection King Street and Beauregard Street
8/16/2015	South Van Dorn St from S Picket to Edsall Rd
9/3/2015	Wheeler Ave From Duke St to Dead -End

Note - schedule subject to change based on weather and other factors that influence the pace of construction.