City of Alexandria, VA T&ES Public Works Services
Weekly Major Street Resurfacing Status Update and 3 Week Lookahead

Week Of: **August 24 - 28** **VA Paving**

Date	Street Section	Activity	Work Hours	Comments
Sunday Night	OPEN			
Monday Night	OPEN			
Tuesday Night	OPEN			Due to Equipment Failure this for Paving was pushed back 1 week. Message boards posted for night paving
Wednesday Night	OPEN			
Thursday Night	OPEN			

3 Week Lookahead

Date	Street Section(s)		Day/ Night
Aug 23 to Aug 27	Wheeler Ave From Duke St to Dead -End	Milling/Paving	Night

Work Completed FY15

Date Completed	Street Section
5/22/2015	E&W Braddock Rd-Russell Rd to West St
6/10/2015	E Taylor Run From Duke St to Deadend
8/6/2015	Intersection King Street and Beauregard Street
8/16/2015	South Van Dorn St from S Picket to Edsall Rd

Note - schedule subject to change based on weather and other factors that influence the pace of construction.