City of Alexandria, VA T&ES Public Works Services
Weekly Major Street Resurfacing Status Update and 3 Week Lookahead

Week Of: **Sept 8 to Sept 16** **VA Paving**

Date	Street Section	Activity	Work Hours	Comments
Monday	Holiday	OPEN		
Tuesday	N Hampton Dr from Ford Ave to King St	Milling	9:00am to 3:00PM	
Wednesday	N Hampton Dr from Ford Ave to King St	Milling	9:00am to 3:00PM	
Thursday	N Hampton Dr from Ford Ave to King St	Milling/ Paving	9:00am to 3:00PM	Work will begin on Tuesday due to Holiday.
Friday	N Hampton Dr from Ford Ave to King St	Paving	9:00am to 3:00PM	

3 Week Lookahead

Date	Street Section(s)	Day/ Night
Sept 21 to Sept 25	This schedule has been modified and will be updated as soon as possible	

Work Completed FY15

Date Completed	Street Section
5/22/2015	E&W Braddock Rd-Russell Rd to West St
6/10/2015	E Taylor Run From Duke St to Deadend
8/6/2015	Intersection King Street and Beauregard Street
8/16/2015	South Van Dorn St from S Picket to Edsall Rd

Note - schedule subject to change based on weather and other factors that influence the pace of construction.