

Long Range Education Facilities Planning Work Program

	Calendar 2013												Calendar 2014											
	FY2013						FY2014						FY2015											
	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
Enrollment Forecasts/Demographics																								
Initial review, identification of issues and key factors																								
Subcommittee: exploration of key factors																								
Update enrollment, draft findings for long range forecasts																								
Develop draft high, medium and low long range forecasts based on findings																								
Refine and confirm long range forecasts and process for regular updating																								
Facility Capacity Needs Analysis																								
Assessment of Existing Conditions - school sites and buildings by type of use																								
School facility and site inventory																								
Capacity and utilization assessment for each school site by type of use																								
Space needs by type of use, both classroom and non-classroom																								
Educational Adequacy Assessment and Future Recommendations																								
Allocation of existing capacity to meet current demand																								
Recommendations for guidelines for adding capacity																								
Operational Issues, short and long term																								
Cost estimates																								
Potential future school sites																								
Educational Specifications/School of the Future																								
Setting the framework (including relevant guidance in adopted policies and plans)																								
Data collection and review																								
Program options																								
Architectural design considerations																								
Recommended educational specifications																								
Need the Name (Head Start, Campagna Center Pre-School, Special Education)																								
Review existing conditions, practices; identify gaps in service																								
Prepare general forecasts of future demand																								
Program options																								
Architectural design considerations																								
Integrate into recommended educational specifications																								
Student Assignment																								
Review past student assignment practices																								
Develop goals and objectives for student assignment																								
Evaluate options that optimize goals																								
Develop recommendations for student assignment methodology																								
Recommend implementation approach, including schedule																								

KEY

- Active work by Work Group, Subcommittee and Staff
- Work Group quarterly meetings
- Subcommittee reports to Work Group/Work Group decisions